

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
1.	August 09	Abu Qir	NAQ Platform Jacket and Deck Extension	Structural modifications were carried out on "NAQ" Platform to facilitate the installation of 3 new conductors for Abu Qir company	533,345	Abu Qir	1/8/2009	26/8/2009	27 days
2.	Nov. 09	Pharoh Gold Mines	El Sukary 2x 30" sea water intake @ Marsa Allam	Sea water intake- Pulling of 2x pipelines 30" diam /300 meter length c/w. Hydrostatic testing by shore pulling methodology at Marsa Allam	708,492.50	Marsa Allam	Onshore works 17/10/2009 Offshore works 7/11/2009	7/11/2009 15/11/2009	30 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
3.	May 09	Gemsa	Agreement # P/2008 for using Barge Maridive 300 and associated tug	Load and Offload induced Gas Flotation Unit V-260 @ Zaafarana Field- Phase one	1,166,772.01	Gemsa Field	5/5/2009	26/5/2009	20 days
4.	April 09	Suco	Contract# Eng./2008/09	Installation of Electrical module for R/B ESP Full phase project	555,000.00	Ras Budran field	29/4/2009	3/5/2009	6 days
5.	April 09	Saipem	Diving Services for Scarabeo 4	Providing two crews of divers with relevant equipment to work at 25 meters	19,160.00	Port said	8/4/2009	12/4/2009	5 days
6.	Dec.08	Fanpetco	Platform installation SWGEZ	Hiring the barge, MD 300, for installing the SWGEZ-2 platform and its components	40,000.00 (on daily rate basis)	Gulf of Suez	23/11/2008	12/1/2009	40 days
7.	Nov.08	Fanpetco	Platform installation SWGEZ	Hiring Barge Mos Jambo for Transportation The SWGEZ Jacket from Maadia yard to Gemsa	18,081.00 (Daily)	Gulf Of Suez	30/11/2008	23/2/2009	83 days
8.	Nov. 08	Agiba Co	Free Span Correction	West Ashrafi Offshore Project -Contract# 4600001528 Additional Work – 8” P/L free Span Correction	1,915,00.00	Ashrafi Field	8/11/2008	17/12/2008	37 days
9.	Nov. 08	PMS	Hire of barge Maridive offshore base and tug	Hire of Barge Maridive Offshore Base and AHT 6000 to work @ Khafgi- Kingdom of Saudi Arabia	50,000 (on daily rate basis)	Khafgi – Saudi Arabia	23/11/2009	Running	One Year
10.	August 08	Nospoco	Offshore 22” Pipeline Repair	Nospco 22” Pipeline Repair	1,500,00.00	Offshore North Sinaa field	12/8/2008	8/1/2009	150 days
11.	July 08	Petrobel	Temsah NW-2 & T-4	Hiring of Maridive 300 for hook-up works on Temsah NW-2 & t-4	6,563,087.27	Temsah Field	10/7/2008	26/10/2008	120 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
12.	March 08	Amapetco	Construction & laying of 4.5" Coiled Tubing pipelien	Extrat Work for Contract # 100/2006 for repairing of damaged pipeline , pipeline free span correction stabilization and hydrotesting of 4.5" coiled tubing pipeline from Platform Amal-A to Platform Amal-B	2,000,000.00	Al Amal Field	1/3/2008	10/7/2008	150 days
13.	Dec. 07	Suco	Installation of sub-sea conductor clamps	Contract # Eng/06/2007 for installation of sub-sea conductor telescopic clamps at Ras Fanar Platforms A&B	119,700.00	Gulf of Suez	30/12/2007	20/1/2008	21 days
14.	Dec.07	UGDC	Loading new arm at UGDC Damitta Export Facilities	Contract # PC/TECH/036/07 For Marine Works for new loading arme at UGDC Damitta Export Facilities	364,600.00	Damietta	8/12/2007	30/12/2007	22 days
15.	Dec.07	Agiba	West Ashrafi Offshore Activities	Contract # 4600001528 for serving all offshore and intervention activities related to West Ashrafi Project, supporting all activities associated to the installation of subsea x-tree and electro-hydraulic umbilical, supporting drilling rig during the installation, commissioning and start up activities	9,000,000	Ashrafi-west field	20/11/2007	3/7/2008	250 days
16.	Nov.07	UGDC	Hydrographic Survey	Bathymetric Survey For UGDC From shore to Centerline of Damietta Port Navigation Channel	38,000.00	Damietta	19/11/2007	23/11/2007	5 Days
17.	July 07	MCS	Hire of R.O.V Navajo	Hire of R.O.V Navajo to work for 7 days on hire at Ssingapore plus four persons for R.O.V. operation and maintenance on door to door basis	17,940.00	Kemaman Supply base	1/8/2007	25/9/2007	53 Days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
18.	May 07	Amapetco	Construction & laying of 4.5" Coiled Tubing pipeline	Contract # 100/2006 for fabrication , construction, laying and hydro testing of 4.5" coiled tubing pipeline from Platform Amal-A to Platform Amal-B	2,522,606.00	Al Amal Field	28/5/2007	21/10/2007	
19.	Feb.07	Saipem	Provision of storage area	<ul style="list-style-type: none"> - Provision of open /closed storage area - Hiring of equipment/vehicles - Provision of qualified personnel - Provision of consumables (water,power,diesel,oil) - Berthing - Attendance and coordination for vessels entering and leaving the port of El Tor. - Provision of accommodation services 	Call out basis	Port El Tor	22/12/2006	31/5/2007	160 days
20.	Dec. 06	Petrobel	Pipeline Stabilization	Tender # 2600000524 Offshore Survey and installation assistance NIDOCO 9 -4.5: Pipeline stabilization	100,000.00 \$	Baltim	1/12/2006	131/1/2007	60 days
21.	July 06	Petrobel	Hiring of M/V Maridive IV With Diving Spread	Debris removal works	811,640.00 \$ (diving spread only)	Abu Rudeis Field	24/7/06	25/5/2008	515 days
22.	July 06	Fantazia	Mooring system inspection at Sharm El Sheikh	Under water inspection for mooring system anchor	15,812U.S\$	Sharm El Sheikh	1/7/06	3/7/06	3 days
23.	April 06	PMS	Laying of Marine Power cable for EL Hamd Platform	Laying of 2000 m Marine Power cable from onshore electric box to El Hamd platform, free span correction and staplizing weights .	800,000 US \$	El Hamd field	28/4/2006	30/5/2003	33 days
24.	Mar 06	GPC	Laying of Marine Power Cable for Amer 5+Extra work at Amer 7	Laying of 2500m (Onshore& Offshore) Marine Power from electric station to Amer 5 platform, installation of riser / clamps, as built survey and free span correction + staplizing weights. instllation of afunction box at Amer 7 cable to shore.	650,000 US \$	Amer field	20/3/2006	27/4/2006	37 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
25.	Jan 06	East Zeit (Zietco)	Loading Electric Generators/ Equipments on Zietco platform	Loading 5 pieces of electric equipments on Zietco platform (generators/electric room/ radiators).	120,000 US \$	Gabal El Zeit	1/1/2006	10/1/2006	10 days
26.	Dec. 05	Gupco	Contract # PR 4/2006	Material Handling, storage and loading operations for CGOS line pipes @ El Tor Harbour Jetty	855,000.00	El Tor Harbour	Dec. 2005	June 2006	7 Months
27.	Dec.05	Petrobel	Inspection Maintenance Rational (IMR)	Tender # 460001053 Full inspection program for 27 platforms	1,325.000.00	Belayim Oil Field	Dec. 2005	May 2006	8 Months
28.	June 05	Agiba	Repair of 4.5” Coiled Tubing Extra work for work for contract # 4600000933	Repair of 4.5” Coiled Tubing between MPA & SW platform	600,000 US\$	Ashrafi Field	12/6/2005	9/7/2005	28 days
29.	Dec 04	Agiba	Offshore Auxiliary Works # 4600000933	- Fabrication & installation of 4 Boat Landing for platform MPA, WHP 2, SW1 & SW2. - Debris Removal & Sea bed survey - U/W Inspection - Extra Work	1,195,110.05 \$	Ashrafi Field	5/12/2004	10/7/2005	108 days (not continued)
30.	Oct04	PMS	Free span Correction & top side works	Free span Correction & top side works for Two 4.5” pipe Lines	502,740 \$	Ashrafi Field	10/10/2004	3/12/2004	55 days
31.	June04	GPC	Cable Repair	Connecting Junction Box between Amer 4 & Amer 6	100,000LE	Amer Field	30/6/2004	1/7/2004	2 days
32.	June04	GPC	Cable Repair	Connecting Junction Box between Amer 4 & Amer 5	N.A	Amer Field	28/6/2004	29/6/2004	2 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
33.	June 04	GPC	Pulling of 8" pipeline for Amer 4	Engineering, Installation and tie in of 8" Submarine pipeline at Ras Gharib for Platform Amer 4	3,490,609 LE	Amer Field	2/7/2003	20/6/2004	11 months
34.	January 04	Gempetco	Cable Laying/Cable Repair/Frac Job	Hire of barge Maridive 300 for laying of power cable between FIPSO vessel and Zaafarana Platform and repair another cable + frac job	450,000	Zaafarana	28/12/2003	10/2/2004	44 days
35.	December 03	SUCO	Cont# OP/38/03 R/B offshore platforms A,B & C Boat Landing	Fabrication & Installation of (3) Boat Landings A,B & C	792,000	Ras Badran	20/8/2003	26/12/2003	4 months
36.	August 03	Amal Petroleum Company	Cont# 23 Laying 4.5" Coiled Tubing between Amal A and Amal Well - 12	Engineering, procurement and installation of one 4.5" coiled tube pipeline, length 1350 M between 2 platforms Amal A and Amal B	700,000	Amal Field	15/7/2002 (Contracted date)	15/11/2003	18 months
37.	July 03	Amal Petroleum company	Cont#28 Fabrication and Installation of Platform Amal B	Material Supply, Fabrication and Installation of Platform Amal B	650,000	Amal Field	15/1/2003	18/7/2003	6 months
38.	June 03	Petrobel	Cont.# 1650/2003	Hiring service Maintenance Vessel	4,250.000.00/ year	Med Sea	25/6/2006	24/6/2007	Extend year per year
39.	Dec.02	Petrobel	Repair of 24" Sealine at Baltim Field	Installation of a new Plidco clamp by M/V "Maridive 85"	29,400.00	Petrobel Field	4/12/02	10/12/02	7 days
40.	Oct.02	Gupco	Cathodic Protection Survey & U/W Inspection of Sea Lines	Under water R.O.V. and diving inspection of 151 sealines and 20 platforms PR 8/2002	4,248,940.00	Gupco Field Gulf of Suez	6/12/02	4/2004	120 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
41.	Mars. 02	GPC/ SEAT	Marine Transportation of Electrical Shelters	Electrical equipment shelter- Marine Transportation and load on offshore platforms @ GPC offshore field @ Ras Gharib	120,136.00	Zaafarana Field Gulf of Suez	13/9/02	22/9/02	10 days
42.	Mars.02	Amapetco	Sub-sea well head Amal-12 stabling	U/W cut of 30" stub well at Amal-12 well-head- Amal Field Gulf of Suez	52,500.00	Amal Filed G.O.S.	23/4/02	6/5/02	14 days
43.	Feb 02	Geisum	Contract No. OP-417	Material Supply & offshore installation of WP-B boat Landing.	186.886.00	Gulf of Suez	18/2/02	6/10/2002	9 Months
44.	Jan. 02	Gupco	Offshore Anodes Installation Tender # PR 2/2002	Installation of Andoes offshore Sealines and platforms Contract # PR 4/2002	3,900.000.00	Gupco Field G.O.S	1/10/02	In progress	180 day
45.	Jan.02	Gupco	Pipeline Shore Crossing Coating Repair	Inspection and repair of 30 sea line shore crossing by epoxy coating contract # PR 3/2002	1,817,805.00	Onshore Ras Shukeir	19/10/02	2/11/02	44 day
46.	Dec.01	Ocean East Zeit	Crane Barge Services	Crane barge services CONT.# 21-1623	2,100,000.00	Ocean East Zeit G.O.S	26/12/01	11/9/02	250 days
47.	Nov.01	Misr Raymond	U/W Survey Works @ Safaga Port	Under Water divers' inspection @ Safaga Port	3,700.00	Safaga	19/1/02	22/2/02	4 days
48.	Aug.01	Geisum	Installation of WP-B Platform Boat Landing	Material supply and installation of boat landing cont.# OP-47 for WP-B platform	186,886.00	Geisum Field Gulf Of Suez	25/9/02	6/10/02	11 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
49.	July 01	Agiba	Maintenance of Ashrafi Offshore Platforms	<ul style="list-style-type: none"> Design, fabrication & installation of MPA deck extension at elevation 17 mt. Boat landing repair of MPA & WH-P2 Platform. Painting of MPA & WH-P2 	750,000.00	Ashrafi Field	25/7/01	August 2001	35 Days
50.	June.01	Petrobel	Charter of Services Vessel	Services vessel for maintenance, inspection & well survey activities CT-2000000372	417,750.00	Petrobel – Port Foudad Med-sea	20/12/00 20/8/01	31/03/01 01/10/01	102/ days 41 day
51.	Feb.01	Agiba	Ashrafi MPA & Shed Repainting	Platform MPA Repainting & Shed Cont# 4600000332	800,000.00	Ashrafi Field G.O.S	26/7/01	25/11/01	118 days
52.	Jan. 01	Gupco	Riser Repair	Repair of offshore risers coating in Gulf of Suez # PR 3 /2001	46,000.00	Gupco Field G.O.S	20/3/01	5/5/01	45 days
53.	Dec.00	Gupco	Platforms Inspection	Under water inspection of offshore platforms at G.O.S Cont. # PR 16-B (2000)	1,888.292.00	Gupco Field G.O.SS	1/4/01	1/5/01	90 days
54.	Dec.00	Gupco	Subsea Pipeline & Platform Inspection	Susbesea Pipelines Cathodic Protectio Survey at G.O.S. Cont.# PR 16-A(2000) 46 Pipelines	1,237.000	Gupco Field G.O.S	1/4/01	1/5/01	45 days
55.	Nov.00	Petrobel	Survey Works For Belayim Offshore Installation	Survey Works for Belayim offshore installation I.M.R (2001) Programm Cont.# 4600000458 (21 platforms)	1,471,172.00	Petrobel Field G.O.S	1/10/01	1/2/2002	119 day
56.	Aug.00	G.P.C	Submarine Cable Laying at Ras Gharb Cont.# 824(99/2000)	Laying of submarine power cable of 6/10 K.V-Size 3x50mm ² copper care from shore to Amer-6 Platform.	341,520.00	G.P.C Ras Ghareb	Aug.00	Feb.2001	76 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
57.	Aug.00	GPC	Maintenance of offshore platforms Cont.#910 (99/2000)	Maintenance of western desert offshore oil platforms Amer 2,4,5 and shoab Gharb 1	1,739,750	GPC Ras Ghareb	5/8/00	May 2001	215 days
58.	Aug. 00	Petrobel	Frac job on well BM-70	Providing marine and diving support service for Halliburton Frac operation on well BM-70	272,478.00	Petrobel Belyaim field Gulf of Suez	9/8/00	29/8/00	20 days
59.	Nov.99	Gupco	Gupco PR3/99	Maintenance of 44 risers offshore, UT survey, applying riser clad system	962,925.00	Offshore Gulf of Suez	4/11/94	20/2/2000	105 days
60.	Nov99	Geisum	I & J tubes	Purchase, fabrication & Installation of I and J tubes for WP-B/ WP-A platforms	88,000.00	Geisum	30/11/99	5/12/99	6 days
61.	July 99	Agiba	2x 4.5" Coiled tubing pipelaying	Engineering, procurement & installation of 2x4/5" coiled tube pipeline, length 2400m each between 2 platforms including risers, subsea and topside works	1,600,000	Agiba	13/7/99	1/12/99	5 Months
62.	May 99	Petrobel	Karous Development project U/W tie in 36"/24"	Preparation and delivery of the required installation manuals and reports Sea bed excavation in the area concerned by 36"/24" Hydrotap fitting and 24" ball valve installation. Installation of 36"/24" ball valve on the 36" darfeed gas pipeline in operation. Execution of hot tapping on the 36" gas pipeline in operation. Installation of 24" L.O.R "flow through" with pigging guide bars. Supporting the 36"/24" hydrotap fitting & 24" ball valve by sand/cement bags. Sea bed restoration.	408,150.00	Offshore Port Said	22/5/99	14/6/99	22 days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
63.	Apr.99	Gupco	Frac job on Oct-C9 Platforms	Providing Marine and diving support services for Halliburton Frac Operation on Well Oct- C9 platforms	263,394.00	Gupco - October Field	1/4/99	30/4/99	Month
64.	Feb.99	Arabian inter. Construction	10" Mazout pipeline	Construction & laying of 3100 mt10" offshore pipeline including design fabrication and installation of P.L.E.M.	640,000.00	Ayoun Moussa Gulf of suez	26/2/99	7/4/99	2 months
65.	Oct.98	Gupco	GS 373-2	Sub sea completion of GS 373-2 using saturation diving system (water depth 78mt.)	1,600,000.00	Gupco GS 373-2	10/2/98	11/4/98	Month
66.	Dec.97	Gupco	Offshore platforms maintenance	Maintenance & Repairs for offshore platforms and boat landings	700,000,00	Gupco Ras Shukeir	28/12/97	10/2/98	47 days
67.	Nov.97	Suco	12" offshore disposal pipeline	Laying and construction of 12" offshore disposal pipeline at Ras Fanar (500m. Length)	130,000	Suco Ras Fanar Gulf of Suez	29/11/97	15/12/98	1 year
68.	May 97	Agiba	Repair of 16" P/L	Repair of damaged 16" P/L using hot tapping technology & Hydrotec mechanical connectors	2,200,000	Agiba Ashrafi - Field	11/5/97	13/6/97	33 days
69.	Apr.97	Geisum	Geisum G 16 WPB Coiled Pipeline	Laying of 3000 meters, 4.5" coiled tubing from WPB to G 16 platforms	300,000.00	Sapesco Geisum Field	12/4/97	29/4/97	18 Days

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
70.	Apr. 96	Gupco	Survey and repair of offshore structure and pipelines contract PR 15/95	<p>Task 1: Install & repair of boat landing at Morgan-36 booster platform.</p> <p>Task 2: Repair of 18" oil pipeline between Morgan-36 to Morgan-8</p> <p>Task 3: Repair & support Morgan 45 pipelines</p> <p>Task 4: Install underwater clamps for the additional shots at badri C & October G.</p> <p>Task 5: SB-305 boat landing installaiton</p> <p>Task 6: Repair of 8" high pressue gas line from R-6 to SB-305</p>	364,838.00	Gupco	04/04/96	06/05/96	33 Days
71.	Nov.94	KOC Kuwait	Repair of the damaged single point mooring at Mina Al Ahmadi	Removal of the fending ring reinstatement of new cushion blocks- repair damaged braces. Reinstallation of fending ring & paint touch up of effected pleaces heaviest lift= 600 tons	288,000.00	KOC Kuwait	22/11/94	31/3/95	5 months
72.	July 94	Suco	U/W inspection of offshore platforms in Ras Badran	<ul style="list-style-type: none"> • Close visual inspection. • Non Destructive Testing. • Video recording and still photos 	75,000	Ras Badran-Suco - Egypt	July 94	August 94	Month
73.	June 94	Gupco	R.22- Subsea X-mas tree	<ul style="list-style-type: none"> • Installation of R.22 subsea X-mas tree. • Divers assistance in rig positioning. • Divers assistance in all preparing, installing and testing operation involved in X-mas tree installation 	210,000.00	Gulf of Suez Egypt	June 94	July 94	Month

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
74.	Apr. 94	Rana/ Petrobel	Repair of 6", 12" and 18" sea-lines by mechanical connectors	<ul style="list-style-type: none"> • Cold cutting and removing of old PLIDCO flanges on 6", 12" and 18" pipelines at Belayim Oil Field. • Installing of two Hydrotech mechanical connectors at each pipe line. • Accurate measurements (length and angle) to be taken between two mechanical connector flanges at each pipe line. • Fabrication of spool pieces for each pipe line. • Supporting spools and mechanical connectors by means of sand bags. 	130,000.00	Petrobel-Belayim Egypt	28/4/94	15/5/94	19 Days
75.	Apr. 94	Suco	R/F 11 KV cable installation	Laying of 11 KV cable between RF/A & RF/B	225,000.00	Ras Fanar Field- Suco- Egypt	Apr. 94	May 94	1 Month
76.	Feb.94	Suco	Inspection of offshore installation	U/W & A/W inspection of Ras Budran & Ras Fanar field platforms and sea-lines	410,000.00	Suco R/F & R/B Field	Jun 94	July 95	
77.	Jan.94	Petrobel	Repair project for Belayim offshore installation PH.II	Painting & splash zone coating for (8) offshore platforms after sandblasting	1,080,000.00	Petrobel - Belayim - Egypt	Jan. 94	May 94	5 Months
78.	Oct.93	Agiba	Platform removal (900 Tons) WHP I	Removal of damaged PL/F WHP-1 after struck by cargo vessel (165 ft.) water depth.	1,100,000.00	Ashrafi- Egypt	Oct. 93	Dec.93	2 Months

Summary of MOP Record of Experience



Ser.	Date	Client	Title of Project	Description of Work	Contract amount US \$	Work Location	Work Period		
							Start	Completed	Duration
76.	July 93	Agiba	Killing of WHP-1 Well	<p>This job was carried out under supervision of SAIPEM emergency task force and in cooperation with Wild Well control company and oceanengineering company.</p> <p>Scope of work</p> <ul style="list-style-type: none"> • Securing the B1X life conductor to the structure by chain and binders. • By- passing gas through the X-mass tree. • Burning the 20" and 13" conductor casings. • Cutting the 9.5" and 3.5" conductor casings using subsea hydraulic cutter. • Installing the over shot unit and complete pumping cement after opening the subsea safety Valve 	127,000.00	Ashrafy - Egypt	21/7/93	12/8/93	23 days
77.	Nov. 92	K.O.C	Al Tameer	<p>Offshore Export Facilities Reinstatement</p> <p>Onshore fabrication of the following:-</p> <ul style="list-style-type: none"> • 20" & 48" P/L • Risers, 54" Piles, Riser Jackets. • Piping system for loading platforms <p>Offshore installation</p> <ul style="list-style-type: none"> • Re-routing of 48" & 20" pipelines. • 48" & 20" Subsea tie-ins • Installation of valve skids & piping system. • Installation of topside facilities. 	19,370,000,00	Al Ahmady Kuwait	Nov.92	April 93	5 month
78.	Dec.84	Petrobel	Marine Diving Services	Contract # 4600000930 for Marine & Diving Services	5000,000.00 \$/year	Belayim Oil Field	Dec. 84	14 June 2009	15 Years